

Addison Rutland Natural Gas Project Phase I
248 NSC 4 - Rotax Road Reroute
Prepared by: VHB
November 3, 2015

Change #	Category	VHB NR Sheet # ¹	CHA Sheet # ²	Description of Change	Date of Plans with Change Shown (ANR/PSB Submittal)	Collateral Permit Action(s) Needed					Potential Impacts under Section 248 Criteria							
						INDC ³	SAP ³	VWP ³	401 WQC ³	404 USACE ³	Floodways, §6086(a)(1)(D)	Streams, §6086(a)(1)(E)	Wetlands, §6086(a)(1)(G)	Soil Erosion, §6086(a)(4)	RINA, §6086(a)(8)	Necessary Wildlife Habitat & Endangered Species, §6086(a)(8)(A)	Aesthetics 248(b)(5)	Historic sites 248(b)(5)
PH1-NAN1	Alingment Change	22 & 23	ANGP-EPSC-050 and 051	Realign approximately 3,400 feet of pipeline from station 1266+55 to 1301+00 using open trench construciton for the entire distance.	6/30/2015	Amendment Required	Amendment Required	Amendment Required	Amendment Required	Amendment Required	None	Stream crossing location and method changed from HDD to open trench. SAP amendment required	Change in Class II and Class III wetland impacts; VWP, 401 and 404 amendments required	Change in LOD, INDC amendment requiried	None	None	None	Potential Impacts Avoided

¹ANGP Phase 1 Natural Resource Maps prepared by VHB dated December 13, 2013 and revised October 27, 2015
²ANGP Phase 1 Erosion Prevention and Sediment Control Plans Prepared by CHA dated June 28, 2013 and last revised October 26, 2015
³Request for Amendment to be submitted in November/December 2015